

PROYECTO DE EJECUCIÓN DE 15 VPPA, TRASTEROS Y PLAZAS DEAPARCAMIENTO

PLAN DE OBRA																		
CAPITULO	Nº CAP.	MESES															Ejecución Material	Ejecución por Contrata
		Mes 1	Mes 2	Mes 3	Mes 4	Mes 5	Mes 6	Mes 7	Mes 8	Mes 9	Mes 10	Mes 11	Mes 12	Mes 13	Mes 14	Mes 15		
Acond. Terreno y Red de Saneamiento Horizontal	1, 2																2,54%	
		6.769,04	6.474,73	6.180,42	2.060,14									4.120,32	6.180,42	294,31	32.079,39	38.174,47
Cimentaciones+CAP 16,3	3,16,3																4,65%	
		14.356,56	13.732,36	13.108,15	4.369,37											13.108,15	58.674,58	69.822,75
Estructuras+ CAP 16.1+CAP 16.2	4,16.,16,2																12,80%	
				34.845,94	42.181,95	36.679,95	38.513,95	9.169,98									161.391,78	192.056,22
Fachadas	5.1, 5.2, 7.1, 7.2, 8																14,31%	
						1.398,21	29.362,36	30.760,56	30.760,56					27.964,15	29.362,36	30.760,56	180.368,75	214.638,81
Particiones	5.3, 5.4, 7.3, 7.4																7,43%	
				16.206,97		900,40	18.908,14	19.808,52	19.808,52		16.206,97	1.800,77					93.640,30	111.431,96
Instalaciones	6																22,61%	
											40.400,44	49.378,32	47.133,85	51.606,92	47.133,85	49.378,32	285.031,71	339.187,73
Aislamientos e impermeabilizaciones	9																5,50%	
					15.330,01	16.136,86	16.943,69	17.750,53	3.227,37								69.388,46	82.572,27
Cubiertas	10																5,05%	
							4.185,18	18.414,86	19.251,89	16.740,77	5.022,23						63.614,92	75.701,75
Revestimientos	11																13,84%	
											36.160,31	46.796,48	44.669,27	46.796,48			174.422,54	207.562,82
Equipamiento y Señalización	12																3,02%	
															16.477,40	21.626,57	38.103,97	45.343,72
Urbanización interior de la parcela	13																4,94%	
														19.396,00	21.437,71	21.437,71	62.271,43	74.103,00
Gestión de residuos	14																0,64%	
		572,94	548,02	523,11	572,94	498,20	523,11	548,02	572,94	498,20	572,94	548,02	523,11	572,93	523,11	523,11	8.120,70	9.663,63
SEGURIDAD Y SALUD	15																2,65%	
		2.359,72	2.257,11	2.154,52	2.359,72	2.051,92	2.154,52	2.257,11	2.359,72	2.051,93	2.359,72	2.257,11	2.154,52	2.359,72	2.154,52	2.154,52	33.446,41	39.801,23
Pago Mensual E. Material		24.058,25	23.012,23	73.019,12	66.874,12	57.665,54	110.590,96	98.709,58	75.980,99	19.290,91	100.722,60	100.780,71	94.480,76	152.816,52	123.269,39	139.283,26		
% Mensual E. Material		1,91%	1,83%	5,79%	5,31%	4,57%	8,77%	7,83%	6,03%	1,53%	7,99%	7,99%	7,50%	12,12%	9,78%	11,05%		
Total a Origen E. Material		24.058,25	47.070,48	120.089,61	186.963,73	244.629,27	355.220,23	453.929,81	529.910,80	549.201,71	649.924,32	750.705,03	845.185,78	1.000.415,69	1.121.271,68	1.260.554,94		
% Total A Origen de E. material		1,91%	3,73%	9,53%	14,83%	19,41%	28,18%	36,01%	42,04%	43,57%	51,56%	59,55%	67,05%	79,36%	88,95%	100,00%		
Total a Origen E. Contrata (sin IVA)		28.629,32	56.013,87	142.906,63	222.486,84	291.108,83	422.712,07	540.176,48	630.593,86	653.550,04	773.409,94	893.338,98	1.005.771,08	1.190.494,67	1.334.313,31	1.500.060,38		

Madrid a 20 deSeptiembre de 2018

Arquitecto

LUIS CURIEL ROZAS